



ID	Task Name	Duration	Start	Finish	Predecessors	Timeline																															
						February 2019					March 2019					April 2019					May 2019					June 2019											
						17	22	27	1	6	11	16	21	26	3	8	13	18	23	28	2	7	12	17	22	27	2	7	12	17	22	27	1	2			
35	Frame Loft / 2nd Floor	4 days	Tue 3/5/19	Fri 3/8/19	31																																
36	Fire Sprinklers	5 days	Tue 3/5/19	Mon 3/11/19	31																																
37	Electrical Rough Walls	6 days	Thu 3/7/19	Thu 3/14/19	31FS+2 days																																
38	Beer Line Conduits	3 days	Wed 3/13/19	Fri 3/15/19	37FS-2 days																																
39	Rough Plumbing	6 days	Thu 3/7/19	Thu 3/14/19	31FS+2 days																																
40	Owner supplied Roof top Equipment	0 days	Thu 3/14/19	Thu 3/14/19	39																																
41	Roof top Equip. Framing/Condensate Pad	2 days	Fri 3/1/19	Mon 3/4/19	29																																
42	Rough Inspection	0 days	Fri 3/15/19	Fri 3/15/19	35,37,38,39,41																																
43	Install Hoods	1 day	Mon 3/18/19	Mon 3/18/19	42																																
44	Owner Rough walk	0 days	Wed 3/20/19	Wed 3/20/19	43FS+2 days																																
45	Grease Duct	6 days	Thu 3/21/19	Thu 3/28/19	44																																
46	Grease Duct Inspection	0 days	Thu 3/28/19	Thu 3/28/19	45																																
47	Fire Wrap	3 days	Fri 3/29/19	Tue 4/2/19	45,46																																
48	Fire Wrap Inspections	0 days	Tue 4/2/19	Tue 4/2/19	47																																
49	Roof Patch	2 days	Mon 3/18/19	Tue 3/19/19	42																																
50	Set RTU & Captive air Equipment	2 days	Fri 3/15/19	Mon 3/18/19	40																																
51	HVAC Distribution	10 days	Tue 3/5/19	Mon 3/18/19	41																																
52	1 side drywall	4 days	Thu 3/21/19	Tue 3/26/19	44																																
53	Insulation Walls	3 days	Mon 3/25/19	Wed 3/27/19	52FS-2 days																																
54	2nd side drywall	5 days	Tue 3/26/19	Mon 4/1/19	53FS-2 days																																
55	Screw Inspections Walls / Soffits	0 days	Mon 4/1/19	Mon 4/1/19	54																																
56	<b>Back of House Finishes</b>	<b>21 days</b>	<b>Wed 3/27/19</b>	<b>Wed 4/24/19</b>																																	
57	Drywall Finishing	3 days	Tue 4/2/19	Thu 4/4/19	54,55																																
58	Install-Owner supplied Walk in cooler	1 day	Fri 4/5/19	Fri 4/5/19	55FS+3 days																																
59	Storefront Glazing Rework	2 days	Tue 4/2/19	Wed 4/3/19	54																																
60	FRP BOH	3 days	Wed 3/27/19	Fri 3/29/19	57FS-7 days																																
61	Acoustic Ceilings BOH	4 days	Mon 4/1/19	Thu 4/4/19	60																																
62	Drop lighting	2 days	Fri 4/5/19	Mon 4/8/19	61																																
63	HVAC Registers	1 day	Fri 4/5/19	Fri 4/5/19	61																																
64	FS Head Install	1 day	Fri 4/5/19	Fri 4/5/19	61																																
65	Overhead Inspection	0 days	Mon 4/8/19	Mon 4/8/19	61,62,63,64																																
66	Drop ceiling tiles	1 day	Tue 4/9/19	Tue 4/9/19	65																																



